COMPLETION REPORT - BOREWELL
COMPLETION REPORT

# VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 1140 Date : 24/01/2021

1. Customer's Name and Address with Telephone No. : Assistant Executive Engineer, Yelahanka Sub Division, B.B.M.P. Bangalore-64

2. Well Location : Chowdeshwari Layout, Manikanteshwara Temple R/Side, Ward-02.

3. Total Well Depth / Drilled in Ft. : 983'.00"

4. Casing Erected in Ft. : 200'.00"

5. Water Struck at the Depth of : 500'.00" to 540'.00"

6. Total Yield (Measuring method "V" Norch : 2" / Inches on "V" Norch)

7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear Boulders

8. At the Depth of : 590'.00"

9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

AE-2

A.E.E

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

Party's Signature AE-02

Manager / Proprietor

AE-02

Water Diviner